

## **DIVISION 13 - SPECIAL CONSTRUCTION**

### **SECTION 13121 - PRE-ENGINEERED STEEL FIRE TRAINING TOWER**

#### **PART 1 - GENERAL**

##### **1.1 RELATED DOCUMENTS**

Drawings and general provisions of the contract, including General and Supplementary Conditions and Specification Sections, apply to this Section.

##### **1.2 SUMMARY**

This Section includes the following:

- Fire Training Tower.
- Design requirements.

##### **1.3 RELATED SECTIONS**

The following Sections contain requirements that relate to this section:

##### **1.4 REFERENCES**

###### **1.4.1 American Iron and Steel Institute (AISI):**

“Specification for the Design of Cold-Formed Steel Structural Members.”

###### **1.4.2 American Institute of Steel Construction (AISC):**

“Manual of Steel Construction”, Allowable Stress or Load and Resistance Factor Design.

###### **1.4.3 American Society for Testing and Materials (ASTM) Publications:**

ASTM A-36 “Standard Specification for Carbon Structural Steel”

ASTM A-123 “Standard Specification for Zinc (Hot-Dip Galvanized) Coatings on Iron and Steel Products”

ASTM A-653 “Standard Specification for Steel Sheet, Zinc-Coated (Galvanized) or Zinc-Iron Alloy-Coated (Galvannealed) by the Hot-Dip Process”

ASTM A924 “Standard Specification for General Requirements for Steel Sheet, Metallic-Coated by the Hot-Dip Process”

###### **1.4.4 National Fire Protection Association (NFPA):**

NFPA 1402 – “Guide To Building Fire Training Service Centers”

NFPA 1403 – “Standard On Live Fire Training Evolutions”

###### **1.4.5 Occupational Safety and Health Standards (OSHA):**

29 CFR 1910.23 – “Guarding Floor, Wall Openings, and Holes”

29 CFR 1910.24 – “Fixed Industrial Stairs”

29 CFR 1910.27 – “Fixed Ladders”

## **PART 2-DESCRIPTION**

### **FIRE TRAINING SIMULATOR**

#### **2.1 PURPOSE:**

This structure will be used to provide training for fire fighters and leaders in controlled environments, which replicate actual conditions.

#### **2.2 GENERAL:**

The tower shall utilize a structural steel frame system and curtain wall design. Structural framing systems are considered the norm for high-rise and commercial structures. The curtain wall/exterior wall panel design produces an ideal buffer or protection between the main structural frame of our building and any exterior elements, so that if an exterior wall panel is damaged (i.e., fire truck hits the side of the tower) no structural damage is likely to occur. This wall panel system also creates a flat surface ideal for ladder or rappelling anywhere on the tower to simulate actual street conditions.

#### **2.3 STRUCTURAL INTEGRITY:**

The wind loads, deck and the roof loads stated herein represent the standard criteria. Increased loadings, as may be dictated by local jurisdictions, will be accommodated. The primary structural system shall utilize hot-rolled structural steel column and beam frames sized to meet and exceed the loads as indicated. This training simulator shall be considered a nonbuilding structure for both code compliance and load interpretation. The primary and secondary structural system shall also meet and exceed the loads as indicated while maintaining a maximum deflection of L/240.

#### **2.4 CODE COMPLIANCE:**

The training simulator's primary structural and seismic design shall be in accordance with the building code having jurisdiction in the area of the project. Due to the nature of the intended use of these training towers, the stair design, the means of egress, fire wall requirements as well as other construction issues, are not expected to satisfy the criteria of buildings intended to accommodate public occupancy. This may require a building code variance in some locations; however, this simulator shall meet all applicable NFPA and OSHA standards. It is the responsibility of the owner to obtain such variance if required.

#### **2.5 MATERIALS:**

All materials shall be new and shall conform to applicable ASTM specifications. All structural or nonstructural materials used, 10 gauge or less in thickness, whether exposed or not to the

elements shall be **hot-dipped galvanized**. When any mention of galvanized is noted within these specifications, it shall be implied to mean hot-dipped galvanized. Any exposed material which is not galvanized, shall be given one coat of shop paint.

## **2.6 FASTENERS:**

All fasteners utilized with galvanized steel panels not exposed to the elements shall be electro-galvanized. All exterior fasteners shall be furnished with a contained EPDM washer under the head for sealing. Structural columns and beams shall be field bolted with (A325) 5/8" diameter electro-galvanized bolts or larger. Anchor bolts shall be furnished by the concrete contractor, unpainted and of the size specified on the anchor bolt plan.

## **2.7 WEATHER SEALING:**

All joints in weather tight areas are to be sealed with tape caulk or foam closures as specified on the building plan. Because of the intended use water tightness of simulators is not required or assured.

## **2.8 ROOF SYSTEMS:**

Roofs shall be decked with 30" or 36" wide, 18 ga. unpainted galvanized 18 gage steel deck per **ASTM A-653, class G60** with recessed fasteners and shall meet the stated design load. Panels must have 6" on center cell spacing with an actual 4 1/4" flats with an actual 1 3/4" wide recesses and a maximum of 1 1/2" deep recesses. Panels must be roll formed.

## **2.9 EXTERIOR WALL SYSTEM:**

Wall panel/curtain wall system shall provide for a concentrated rappelling/ladder load of 890 pounds while the primary structural framing supporting this wall system shall provide for a concentrated point load of 2300 pounds. **Rake trims, parapet rake trims, and window opening sill trim corners shall be beveled to prevent rope chafing, personal injury, or equipment damage.**

## **2.10 WALL PANELS:**

The exterior wall panels shall be essentially flat to allow for safe laddering and rappelling anywhere on the simulator without the requirement of additional exterior surface plates to form a flat surface. The exterior wall panels shall be of 18 ga. hot dipped galvanized steel per **ASTM A-924, class G-90**. Panels shall have nominal 4 3/4" flats with a maximum 1 1/8" wide recesses and shall be set in the horizontal plane. Since panels are set in the horizontal plane, sealants are not required to make this structure weather tight (sealants in extreme temperature environments will breakdown prematurely). Panels must be brake formed to provide a maximum 1/8" inside radius. All end joints of all panels must be backed by a splice panel, which extends a minimum of 12" either side of the joint (24" total). Painted wall panels shall be manufactured from coil

coated steel meeting **ASTM A 924, G-90** hot dipped galvanized and painted with a **paint system on both sides** of the panel. The base coat shall be a 0.2 to 0.25 mil coat of a polyurethane primer. The topcoat shall be a 0.7 to 0.8 mil coat of silicon protected polyester on the face side. The paint, on both sides of the panel, is to be baked on. The finished surfaces are to have a light wax coating applied after painting.

#### **2.11 SECONDARY WALL FRAMING:**

Wall framing shall be of conventional steel stud construction. Studs are to run vertically to represent common stud construction and be spaced at no more than 24 inches on center. Stud size and gage shall be determined by the design engineer, and shall accommodate all design criteria stated in other sections of this specification. All rough openings shall be framed in the conventional manner and provide fastening surfaces for all interior and exterior finishes and trims as provided with the building system.

#### **2.12 SECONDARY ROOF FRAMING:**

Roof framing shall be of conventional steel joist construction. Joists are to be spaced at no more than 24 inches on center and shall have a maximum span length of 14 ft. All rough openings shall be framed in the conventional manner and provide fastening surfaces for all floor and roof decks as provided with the building system.

#### **2.13 WINDOW & DOOR LOCATIONS:**

Window and door locations indicated on the drawings are suggested only. All such openings are to be field cut and with the exception of the stair wall, may be located according to preference.

#### **2.14 WINDOW SHUTTERS:**

All window openings shall be provided with a swinging shutter of the proper size for the opening. Framed opening studs/jamb shall be 16 ga. galvanized steel. Shutters for all areas shall be made with double skins of 18 ga. galvanized steel per ASTM A-924. Shutters will be provided as a 1-3/8" thick factory welded hollow metal assembly with a minimum of 3 vertical interior hat channel stiffeners and a 14 ga. hinge reinforcement. The hinges shall be ball-bearing swaged mortise mount, 4" x 4" x 5/32" thick stainless steel, commercial grade, and provided with the appropriate quantities per shutter (see paragraph below). A hollow metal welded assembly shall be used to prevent premature temperature warping that occurs on single panel/sheet shutters. Galvanized shutters are required to prevent premature rusting. All shutters shall be provided with a galvanized hold open latch.

Shutters for all areas except the burn room shall have two heavy-duty hinges. Shutters for the burn room areas shall have three heavy-duty hinges. In addition, burn room shutters shall be protected with a 1" thick Westemp insulation panel mounted on the inside of the burn room.

## **2.15 DOORS:**

Doors for all areas except for burn areas shall be double skinned, insulated hollow metal swing doors with 3 stainless steel fixed pin hinges and full weather stripping. This door shall have a baked-on enamel finish. Framed opening studs/jambes shall be 16 ga. galvanized steel. Locksets shall meet ANSI A156.2 Series 4000 Grade 2 certifications. Doors on 1<sup>st</sup> floor mounted at top of curb shall include a door sweep to allow for hose advancement even when door is closed to exterior of tower.

Doors for the burn areas shall be made with double skins of 18 ga. galvanized steel per ASTM A-924 with four heavy-duty hinges. The hinges shall be ball-bearing swaged mortise mount, 4" x 4" x 5/32" thick stainless steel, commercial grade. Doors will be provided as a 1-3/8" thick factory welded hollow metal assembly with a minimum of 3 vertical interior hat channel stiffeners and a 14 ga. hinge reinforcement. A hollow metal welded assembly shall be used to prevent premature temperature warping that occurs on single sheet doors. Galvanized doors are required to prevent premature rusting. Framed opening studs/jambes shall be 16 ga. galvanized steel. Doors shall be provided with a galvanized hold open latch, a 6 1/2" door pull, and an adjustable spring closure. Door sweep is to be provided to allow hose advancement even when door is closed to exterior of burn room. In addition, burn room doors shall be protected with 1" thick Westemp insulation panels mounted on the inside of the burn room.

## **2.16 PARAPET WALLS:**

Parapet walls, if utilized, shall be designed to resist a load of 50 lb/ft and a concentrated point load of 200 lbs in any direction at the top. This wall shall incorporate a minimum of 12 ga. galvanized studs at one foot on center with 18 gage wall panels installed on both sides. The parapet shall incorporate an integral draining system that provides for uniform drainage without the need for a concrete roof covering.

## **2.17 NOT USED:**

## **2.18 NOT USED:**

## **2.19 WS-1/TRAINEE FEATURES:**

24'-0" x 30'-0" (2/12 Pitch - gabled roof)

Wind load 90 MPH

Roof live load 100 PSF

3' x 7' exterior steel doors (see drawings for Qty.)

3' x 7' interior steel doors (see drawings for Qty.)

3' x 4' window openings with steel shutters (see drawings for Qty.)

4 - interior rooms

1 - Westec live fire burn room

**2.20 NOT USED:**

**2.21 NOT USED:**

**2.22 STAINLESS STEEL BURN ROOM INSULATING SYSTEM:**

Two-inch thick insulating blankets with a protective skin of stainless steel face panels are to be provided for the interior walls and ceiling for the burn areas (precut to length - field cut at door and window openings). The doors and window shutters shall be protected with a minimum of one-inch thick burn room insulating panels (precut to fit).

The insulating blankets shall be rated for 2300 degrees F. and shall be unaffected by the application of water. The insulation blankets shall not crack or break, shall be free from asbestos, and shall not produce toxic byproducts in the course of the intended use. The two-inch thick insulation blankets shall have a maximum K value of 0.74 at 1200 degrees F and 0.48 at 800 degrees F (please note – smaller K values denote better insulating values of the system).

The face panels shall have a  $\frac{3}{4}$ " maximum corrugation at 3  $\frac{1}{2}$ " on center to allow for lateral expansion when exposed to high temperatures. The base material, of the face panels, shall consist of type 304 stainless steel for corrosion protection and thermal performance at high temperatures. These panels shall attach to thermally protected channels with stainless steel screws. Stainless steel trims (type 304) shall protect all wall and door/shutter opening corners. All face screws exposed to fire shall be stainless steel and these screws shall not protrude through the backside of the insulating blanket (through screws are not permitted for maximum thermal protection).

The stainless steel face panels shall not be restrained from expanding at high temperatures, but rather the integral system shall be designed to accommodate the panel movements without creating any buckling or warping of the panels. All panels and trims shall be screw attached to allow for easy maintenance or inspection without disrupting the systems ability to move; welded panels are not allowed. Trims are to be designed to accommodate thermal expansion either through the use of slip connections or planned deformations.

Doors and window shutter insulation panels shall be pre treated water resistant, free from asbestos and shall not produce toxic byproducts in the course of the intended use. Insulation panels shall withstand a constant temperature of 1200 degrees F. and shall be unaffected by the application of water.

Temperature Summary

1. Maximum safe training temperature for life safety is 1200 degrees F (continuous)
2. Maximum service temperature for the insulation panels (doors and window shutters) is 1200 degrees F (continuous)
3. Maximum service temperature of the wall and ceiling insulating system is 1850 degrees F (continuous)

4. Maximum insulating blanket service temperature is 2300 degrees F (continuous)

### **2.23 INTEGRATED TEMPERATURE MONITORING SYSTEM:**

Three temperature sensing devices/thermocouples are to be provided for the interior of each burn room. The thermocouples shall be grounded and consist of fiberglass insulated wiring with sealed stainless steel probes. Ceiling thermocouples shall protrude into the area perpendicular to the ceiling while all stainless steel encased wall thermocouples shall only run parallel to the walls for safety concerns.

Temperature monitoring shall be sustained with a multiple input, LCD display pyrometer. The pyrometer shall be connected to thermocouples, which are located within the burn areas for temperature reading, and mounted in a lockable NEMA 3R weatherproof box. This pyrometer shall display all attached thermocouple temperatures simultaneously, continually display the maximum peak temperature, have touch sensitive buttons, and have an onscreen programming menu. The pyrometer shall have an internal audio alarm along with the ability to connect external devices (i.e., external audio and visual alarms). Temperature limits shall be user programmable to enable alarms. The pyrometer shall also be capable of data logging which shall include: 72 hour training memory with time and date stamp, onscreen viewing of data, download capabilities of data via infrared interfacing to handheld module. This handheld data acquisition module can then be brought to an offsite Windows based computer for download through a USB port.

### **2.24 DESIGN, DRAWINGS & DATA:**

The supplier shall be responsible for providing the design exclusive of the foundation. Shall submit, as requested, structural calculations for review. Will, within 15 working days after the receipt of order, submit 2 sets of drawings detailing anchor bolt loadings and locations as well as general plans and elevations. Will submit 2 sets of assembly (steel erection) drawings and 2 sets of assembly manuals concurrent with the shipment of materials. Building parts shall each be identified by individual part numbers clearly written on or attached to the part. Part numbers shall coincide with the drawings.

### **2.25 DELIVERY, INSPECTION & STORAGE:**

All components and accessories shall arrive via flat bed trailer. Materials for the burn room may arrive separately via common carrier. Inventory of delivered materials must be taken during delivery or shortly thereafter. Damage to, or shortages noted during delivery must be noted on the freight bill and reported at once to the manufacturer. All claims for damages or shortages must be reported within 48 hours of delivery. Security and materials protection in storage is the responsibility of the receiving party. Materials packaged in small cartons must be stored in a secured area to prevent theft and/or damage by the elements. Materials stored outside must be stacked on pallets and covered with suitable waterproof coverings (not plastic).

## **2.26 WARRANTY:**

### **2.26.1 General Warranty**

The tower supplier shall certify that the training tower and its components have been designed to meet the contract specifications. The tower supplier shall warrant the materials and components to be free of fabricating defects for a period of **one year** from the date of shipment. This warranty is limited to the replacement of defective parts, or at the tower supplier's option, authorization may be given to the PURCHASER to charge back to the supplier an agreed upon amount for extra fieldwork. The supplier will not ship replacement parts nor authorize extra work to any party other than the ORIGINAL PURCHASER. Any pre-engineered structure will require the erector to furnish a certain amount of field fabrication and / or modifications as stated in the manufacturer's handbook. Sections of work requiring field cutting or drilling are indicated on the drawings or in the assembly manual. Other field modifications may be necessitated by site conditions beyond the manufacturer's control. The foregoing are not subject to warranty.

### **2.26.2 Burn Room Insulation Warranty**

The burn room wall and ceiling insulation system shall be covered by a **15 year** limited warranty that provides coverage against a break in the thermal barrier caused by cracking, breaking, and spalling. This warranty is to apply to products under normal use and recommended service temperatures - but shall also include damage that has been caused by thermal expansion, thermal contraction, impact load, and thermal shock. This warranty is to be limited to component replacement or repair of defective components at the manufacturer's option.

### **2.26.3 Paint Warranty**

The paint system shall provide a 30/25 year limited warranty on paint finish, which includes chalking and breakdown of film integrity.

### **2.26.4 Structure Warranty**

A 5-year limited warranty shall be provided on the structure itself.

## **2.27 SUBMITTALS:**

**2.27.1 GENERAL:** Submit the following in accordance with the Conditions of the Contract and Division 1 Specification Sections:

**2.27.1.1**        **PRODUCT DATA**, floor plans, elevations, catalog, general specifications, locations of similar projects completed.

**2.27.1.2** **SAMPLES** of the manufacturer's standard color charts covering both the siding colors and the door and window trim colors shall be furnished to the owner.

**2.27.2 QUALITY ASSURANCE:**

**2.27.2.1 MANUFACTURER QUALIFICATIONS:**

The manufacturer shall have a minimum of 10 years successful experience in designing and manufacturing Fire Training Towers of similar size and scope as project requires.

*Remove if erection not included in this bid.*

**2.27.2.2 ERECTOR QUALIFICATIONS:** The erector shall provide evidence of successfully completing two Fire Training Towers of similar size and scope or shall be a certified Fire Facilities erector, as project requires.

**2.28 SUPPLIERS/SYSTEMS:**

**2.28.1 Acceptable Suppliers/Systems:** Fire Facilities, Inc.<sup>®</sup>, 314 Wilburn Road, Sun Prairie, WI, 53590, Phone: 800/929-3726 or 608/327-4100, Fax: 866/639-7012 or 608/834-1843, E-mail: [info@firefacilities.com](mailto:info@firefacilities.com), Website: [www.firefacilities.com](http://www.firefacilities.com)

**2.28.2 Alternate Suppliers/Systems:** Any systems/materials not explicitly meeting the specifications stated herein, shall be pre-approved fourteen days prior to the bid due date. For all systems/materials in question, the supplier/contractor shall provide samples, written specifications, burn room insulation thermal performance values, warranties, full set of drawings, and MSDS. An itemized list must be provided that specifically references each item that deviates from this specification. In any case, all performance and warranty criteria stated herein must be met without exception.

**PART 3-EXECUTION** *Remove if erection not included in this bid.*

**3.1 GENERAL**

Comply with the manufacturers recommendations for preparation and storage of the tower components.

**3.2 EXAMINATION**

Verify that concrete work has cured a minimum of 14 days. Verify that anchor bolts are at the proper spacing and protrude the proper amount above the concrete. Report any variances to the owner's representative prior to proceeding with erection.

### **3.3 ERECTION**

Follow the details supplied by the manufacturer. Report any discrepancies to the manufacturer prior to proceeding.

### **3.4 FIELD QUALITY CONTROL**

#### **3.4.1 DEFECTIVE WORK**

Materials, components and assemblies not complying with the manufacturer's installation recommendations shall be repaired or replaced, at the option of the manufacturer.

#### **3.4.2 INSPECTION**

Verify that all bolted connections are tight, self-drilling screws with integral washers are seated snugly without washer distortion and rivets have not pulled through the attached materials. Replace improperly set or damaged fasteners.

Inspect all panels, trims and accessories for proper installation and fit. Replace any item which is damaged, warped or distorted. Insure that all field mitered corners fit tightly and smoothly.

#### **3.4.3 ADJUSTING**

Adjust all shutters, swing doors and hatches so that they swing smoothly without binding and so that the appropriate hardware latches without forcing or slamming. Insure that all closures are adjusted so that they close smoothly.

Check all electrical and mechanical devices to make sure that they are working properly. Temperature monitoring systems must be checked to see that each thermal-couple works accurately. Fans must be tested and demonstrated as working at all speeds.

#### **3.4.4 CLEAN-UP**

At the end of each day check the site and pick all debris and garbage. Insure that all materials are secured in a neat and orderly fashion.

Thoroughly clean the tower inside and out at the completion of the erection process to remove all debris, garbage, packing materials, metal shavings and dirt.